

# Grantee: Shelby County, TN

## Grant: B-13-US-47-0002

### January 1, 2024 thru March 31, 2024 Performance

---

<b>Grant Number:</b> B-13-US-47-0002	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Shelby County, TN	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$60,445,163.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$60,445,163.00	<b>Estimated PI/RL Funds:</b> \$0.00	
<b>Total Budget:</b> \$60,445,163.00		

### Disasters:

#### Declaration Number

No Disasters Found

### Narratives

#### Executive Summary:

Utilizing URN identified in Phase 1 of the NDR Competition and additional refined data compiled during Phase 2 of the NDR Competition, Shelby County will expend a total of \$60,445,163.00 in CDBG-NDR funds in Phase 3 of the NDR application to implement and develop long-term resilience strategies to fortify the county against future floods by "MAKING ROOM FOR THE RIVER" within Shelby County and the Region. Copies of the NDR application documents can be found at [www.resilientshelby.com](http://www.resilientshelby.com) Also, as described in the NDR Phase 2 application, both Memphis and Shelby County are committed to carrying out Fair Housing activities. Shelby County's Department of Housing, a partner team member in the NDR application, is the County agency operating HUD Community Planning and Development (CPD) entitlement grants and oversees housing programs which directly impact LMI residents which include infrastructure development, housing rehabilitation/construction, down payment assistance, lead-based paint hazard reduction, CDBG Disaster Recovery activities, and fair housing counseling. Likewise, the City of Memphis, a partner in the NDR application operates similar activities through its Division of Housing and Community Development. Both agencies are currently working to promote Fair Housing and Fair Housing Initiatives under their Fair Housing Assessments. Additionally, as part of the GREENPRINT, the Memphis Shelby County Office of Sustainability completed a Fair Housing Equity Assessment (FHEA) in partnership SCDH, HCD, community and business leaders and other housing partners and addressed fair housing impediments under the Greenprint and recommended various solutions to improve fair housing education and compliance. Under the NDR grant, Shelby County will continue to promote and further Fair Housing utilizing the Shelby County Department of Housing, Memphis HCD, and the Greenprint's FHEA to further assess Fair Housing impediments and incorporate Fair Housing initiatives into the NDR Resiliency Plan and the NDR projects in North (Big Creek), Central (Wolf River Greenway), and South (Cypress Creek) Shelby County. Currently, efforts are underway by Memphis and Shelby County to develop a new AFH Plan under new Fair Housing guidelines by 2018 to more effectively carryout Fair Housing initiatives on a joint/countywide basis in order to more efficiently address fair housing issue. The NDR administrative staff will work directly with SCDH, HCD, the Office of Sustainability to insure that Fair Housing is a key component of the NDR Resiliency Plan, long term resiliency efforts, and the long range Greenprint 2040 (which was the base platform for the NDR application in Phase 1 and Phase 2). The NDR team understands that long term resiliency, social, economic, and environmental issues are a part of any long term Fair Housing Initiatives. Through the activities of the NDR grant; and both Memphis and Shelby County's HUD funded grants (CDBG, HOME, Lead Hazard Control, etc.) Shelby County will insure that fair housing is a central part of long term resilience efforts resulting from NDR efforts and projects. NDR activities will focus on three geographical areas (one in each of the local watersheds) and the development of a Regional Resilience Plan to create a framework for resilience to provide detailed guidance for future rallow Shelby County to focusncreating aresilient community both locally and regionally. All four of the NDR funded actions utilize 4 guiding values to guide each activity. Specifically, these values are: (1) People (Health & Well Being) - protect lives, improve quality of life and promote social cohesion, accomplished through creation of wetlands and other flood storage to protect communities and create green assets; (2) Organization (Economy & Society) - reduce community burden of vacancy and vulnerable housing by removing resid

#### MID-URN Areas:

After a complete evaluation of Unmet Recovery Needs (URNs) in Phase 1, Shelby County developed a set of four (4) activities designed to protect Shelby County's communities from natural hazards while increasing environmental, economic and social opportunity for all residents of the region, especially vulnerable communities. In Phase 2, the County identified three target areas that were hardest hit by the 2011 disasters: along Big Creek (Northern Shelby County), the Wolf River (Central Shelby County), and South Cypress Creek (Southern Shelby County). Activities within these areas will create additional greenway trails and enhanced recreation areas as well as areas for local food production. A fourth activity will create a Regional Resilience Plan (which includes a hydraulic study of the of the three main tributaries in the county) over a three-year period to provide a means to tie these and other similar efforts to the GREENPRINT, which was developed with the support of a HUD Sustainable Communities Regional Planning Grant. Each of these activities will lead to replicable



interventions that will be transferrable to other areas throughout the region. Furthermore, the goal of each activity was to ensure that the designs are not only cost effective; but provide the highest resilience value (i.e. social, economic, environmental, etc.) and ensure that the proposed resilience solutions within the activities are both scalable and replicable throughout the region. Activity 1: Big Creek Wetland and Recreation Area. Located in North Shelby County within the City of Millington, this area is home to a high percentage of LMI households as well as the Naval Support Activity Mid-South, a key military asset and employer for the area. This activity spans an area within the City of Millington running along Big Creek between the Naval Support Activity (NSA) on the East, along Paul Barret Parkway and Big Creek, and culminating at Hwy 51 North on the West. The overall service area is composed of the following Census Tracts: 0201.02 Block Group 1 0201.02 Block Group 20202.10 Block Group 1 0202.10 Block Group 2 0202.10 Block Group 30202.10 Block Group 4 0202.21 Block Group 1 0202.21 Block Group 20202.22 Block Group 1 0203.00 Block Group 1 0203.00 Block Group 20203.00 Block Group 3 0204.00 Block Group 1 The 2011 storms caused at least \$5 million in damages and displaced community members within the City of Millington. Using a flood control practice common to the Corps of Engineers, the primary activity will create a new floodplain by lowering an area along the creek to allow flood waters to flow into the floodplain while lowering water surface elevations. Lower water surface elevations will prevent future flooding in adjacent communities. If the floodplain had been constructed prior to the 2011 storms, the majority of flooding in the Millington area would not have occurred preventing more than \$4.5 million in losses. If this activity had been complete prior to the May 2010 floods, \$79 million of property damages would have been prevented. This activity will also create sustainable natural wildlife areas, with native vegetation, wetlands, and other natural features. Other amenities will include development of walking trails, small-scale agriculture, ball fields, lakes, and camping areas to provide increased recreational and entrepreneurial opportunities. While creating the new floodplain will require the removal of trees to improve water conveyance, a tree canopy plan will be implemented to offset tree removal by four-to-one. Shelby County, the City of Millington, and other jurisdictions will work together to set aside approximately 500 acres for tree mitigation. Some of these areas will be utilized to provide an educational experience for school children from LMI areas. Tree mitigation areas will also provide a cooling effect by expanding the tree canopy to counter the increasing heat-island effect. Construction of this activity will incre

### Key Agencies, Partners, Positions, Personnel:

The following outlines the partners who will work directly with or provide support to Shelby County in its efforts to carry out NDR projects and activities as well as their roles in the implementation of “Making Room for the River” concepts.

1. Shelby County’s role, through the Divisions of Planning and Development and Public Works (and their associated Departments), is as that of the lead on the NDR award. Shelby County will actively administer the NDR grant, oversee activity design and development, and implement the 4 activities funded under the NDR award (Big Creek, Wolf River, South Cypress, and the Regional Resilience Plan). The County will work closely with each identified partner to insure that activities move forward, are fiscally feasible, and that NDR funds are properly utilized and accounted for throughout the grant award which ends September 2022.

Additionally, Shelby County in its role as the lead on Phase 1, Phase 2, and subsequently the NDR award implementation lead is responsible for insuring that the following supporting leverage commitments are met:

- a) Projects integral to the development of the GREENPRINT network involving the development of proposed trail corridors of the GREENPRINT network including the Shelby Farms Greenline and park trails (\$5,822,181);
- b) Fletcher Creek Greenway, Overton Park Cooper Street Trail and Perimeter Trail, Germantown Greenway, Chelsea Avenue Greenline, South Memphis Greenline, Shelby Farms Greenline Bridge, and Arlington Bike/Pedestrian Trail funded through DPD’s Memphis Urban Area Metropolitan Planning Organization (\$4,338,696); and
- c) The Shelby County’s drainage study for resilient approaches to address impacts from the 2011 qualified disasters and future flooding along Big Creek (\$72,000).

2. City of Memphis, a partner since Phase 1 of the NDRC process, is the largest municipality in Shelby County with a population of nearly 650,000. Two of the NDR activities (Wolf River and South Cypress Creek) are directly located within the Memphis city limits. Under Phase 3, Memphis will play a key role in assisting in the overall design and implementation of the both of these projects. As a partner in the NDR grant, Memphis is providing a total of \$4,100,000 in direct leverage through its Public Works Division and Division of Housing and Community Development (HCD). This leverage can be broken out as follows: \$2,500,000 for the Wolf River Wetland and Restoration and \$1,600,000 for the South Cypress Creek Activity (\$1,500,000 from Public Works and \$100,000 from HCD). The City is also a partner in the Shelby County Resilience Council (SCRC) a multi-disciplinary team appointed by Shelby County Mayor Mark H. Luttrell, Jr. to formalize development and implementation of the Greenprint for Resilience Project. Also, the City of Memphis is filling a developmental role in support of the NDR application and activities by providing \$34,423,302 for construction and completion of the Main-to-Main Multimodal Connector Project managed by the City of Memphis, connecting Memphis to the City of West Memphis, Arkansas, including the Harahan Bridge connection across the Mississippi River; which furthers regional interconnectedness of the Greenprint.

3. GCR Inc. has also been involved in the NDR grant since the Phase 1 application and prior to the Phase 3 award. GCR will continue to provide project management and technical assist period with HUD which terminates in September of 2022. GCR staff members have worked with several state clients to develop, implement, and monitor CDBG-DR programs. GCR possesses extensive expertise in developing systems that track stages of recovery from immediate response, program development and management, public visibility of expenditures, and progress of recovery resources. Their role will be to provide direct grants management technical assistance to Shelby County to insure compliance, public access to information, and effective administration of resources.

4. Another partner, the Community Development Council of Greater Memphis (CD Council) is a coalition of community and housing development organizations, non-profits, and individuals who support the development and redevelopment of vibrant and economically sustainable neighborhoods. Livable Memphis, a program within CD Council, promotes the same priorities with a special focus on growth and development issues - including land use and transportation - and on increasing public participation in planning and development decisions. As a partner under Phase 3, the CD Council (and Livable Memphis) will provide direct community outreach and awareness efforts to assist Shelby County in its efforts to fully engage the community. Its close ties with CDCs, Neighborhoods, and other non-profits will provide Shelby County and the other NDR partners with direct links in the community to enhance input into the Resilience Plan as well as the other three NDR activities approved under Phase 3.

5. Pique PR is a full-service PR agency based in Memphis, Tennessee who has been involved with Shelby County’s NDR application from the beginning of Phase 1. Pique will continue its partnership through Phase 3 of the grant and will continue to provide Shelby County with support for public events associated with public outreach, community engagement, and marketing efforts under the NDR award.

6. Kimley-Horn; Barge Waggoner Sumner and Cannon; and Sasaki and Associates are the team of consultants who have been involved in the NDR grant since the Phase 1 application and prior to the Phase 3 award. These partners have combined expertise in architecture, urban design, landscape architecture, civil engineering, environmental reviews, permitting, water resources, and other services to support the proposed resilience project. Furthermore, these partners have specialized experience in stormwater modeling, GIS-based applications, creation and permitting of wetlands at both the state and federal levels, and design and implementation of green infrastructure in Memphis and Shelby County as well as nationwide.

a) Kimley-Horn will continue their partnership with Shelby County to carry out environmental reviews and architectural/engineering designs associated with the Wolf River Wetland Restoration and Greenway activity, which includes the components of Kennedy Park, Rodney Baber Park, and Orchi Road Improvements. All of these activities comprise the activity along the Wolf River Conservancy’s Wolf River restoration area in Central Shelby County and the greenway trail system tying these activities together.

b) Barge Waggoner Sumner and Cannon will continue their partnership role in carrying out environmental reviews and architectural/engineering designs associated with the Big CreeWtnRstrtoPoet.Tesdsgsnspwlvveoraogns;iCeeadwilfcuowtadrstrtondvlpet of proposed amenities, and the interconnectedness of public access throughout the development.



- c) Sasaki and Associates will continue their partnership role in carrying out environmental reviews and architectural/engineering designs associated with the South Cypress Creek Watershed and Neighborhood Redevelopment. The designs will focus on both wetland restoration designs which strengthen community and social cohesion, repurposing vacant lots to accomplish community and economic development, and increase access to fresh, healthy foods.
7. The Wolf River Conservancy (WRC) has been a key participant and partner during the development of both Phase 1 and Phase 2 of the NDR competition. A non-profit that protects habitats within the Wolf River watershed, spearheads the Wolf River Greenway project along the urban Wolf River, connects people of all ages to the Wolf River through education, and provides outstanding recreational opportunities for the community; WRC has helped to protect 18,000 acres in the Wolf River corridor in order to enhance the entire Wolf River floodplain and protect critical aquifer recharge areas for public drinking water. As a key partner providing \$34 million in leverage under Phase 3 of the NDR award, WRC will continue the same efforts outlined above along (and within) the Wolf River Wetland Restoration and Greenway Activity. WRC's direct role will be developing the portion to the Greenway which will link Kennedy Park, Orchi Street, and Rodney Baber Parks and enhances overall access to parks and amenities within the activity area (and larger parts of Shelby County as the Greenway continues to grow). A key role of WRC in Phase 3 of the NDR award is the provision of \$31,500,000 in direct leverage for the Wolf River Greenway and Restoration Activity.
8. United Housing Incorporated (UHI), as identified in Phase 2, is a local nonprofit organization engaged in homebuyer education, community development, down payment assistance, and housing rehabilitation and construction who will serve as a partner in the South Cypress Creek activity. United Housing, a part of the Neighbor Works America Network, will provide support in developing and retaining housing in South Cypress Creek in order to stabilize and improve the housing stock of the area and assist in relocating residents from flood prone housing into new and/or rehabilitated housing in the neighborhood. This newly created housing will, to the greatest extent possible, incorporate energy efficiency, renewable energy, and low impact development into the designs. In this role, UHI will work closely with Shelby County and Habitat for Humanity of Greater Memphis to carryout activities to stabilize and enhance the living environment within the South Cypress Creek community to create stronger and healthier neighborhood.
9. Similar to UHI, Habitat for Humanity of Greater Memphis (HFHGM) is a nonprofit housing ministry dedicated to eliminating substandard housing from the city of Memphis and surrounding areas, while making decent housing for all people a matter of conscience and action. Identified as a partner in Phase 2 of the NDR competition, HFHGM will play a role in the implementation of Phase 3 by providing one or more of the following: homebuyer education, counseling, housing repairs, and/or new construction. In this role, HFHGM will work closely with Shelby County and UHI to carryout activities to stabilize and enhance the living environment within the South Cypress Creek community to create a stronger and healthier neighborhood.
10. A resource to Shelby County since Phase 1, and a partner in the development of Phase 2, the University of Memphis Center for Applied Earth Science and Engineering Research (CAESER) will continue its role in assisting Shelby County in its resilience efforts through the Hydraulic study portion of the Resilience Plan. CAESAR will continue to provide assistance to Shelby County through its applied research, education, and leadership in sustaining community ground water resources, analysis and creation of GIS databases, and tools designed to anticipate and provide solutions to reduce the effect of risk when a flooding occurs.
11. Chickasaw Basin Authority (CBA), also a partner in Phase 3, was created as a State of Tennessee Agency as the Regional Development Authority for the Chickasaw Basin in Tennessee. The CBA develops flood control projects in the Loosahatchie and Wolf Rivers and Nonconnah Creek watersheds. The CBA is authorized by the State of Tennessee by TCA 64-1-201. Its role under Phase 3 will be to assist Shelby County and other partners in securing support and approval for wetland restoration activities under the Big Creek Wetland and Restoration Activity; an area within Shelby County where the CBA has been very active in developing flood control methodology and projects.
12. The University of Tennessee Agricultural Extension, a partner in Phase 3; provides a gateway to the University of Tennessee as the outreach unit of the Institute of Agriculture. UT Extension delivers educational programs and research-based information to citizens throughout the state. Additionally, in cooperation with Tennessee State University, UT Extension works with farmers, families, youth and communities to improve lives by addressing problems and issues at the local, state and national levels. As a partner to Shelby County in implementing the NDR award, UT Extension's role will be to serve as a resource in the development of community programs (especially in Big Creek and South Cypress Creek) which will educate the community about food and gardening and the creation of community gardens as alternative food sources within the community.
13. Memphis Center for Food and Faith (MCFF) and Grow Memphis (which recently merged to become Memphis Tilth) are local nonprofit organizations identified in Phase 2 who will work with Shelby County during Phase 3 implementation to engage in urban agriculture and community gardening activities designed to bring fresh and healthy food alternatives to citizens residing in the Big Creek and South Cypress Creek communities. As partners, they will work to establish community gardens and healthy food options for these areas to enhance greater access to fresh food.
14. The Hyde Family Foundations (a local philanthropy) and the Greater Memphis Chamber gifted \$157,000 and \$57,000 respectively to support a coordinator position to transition the GREENPRINT from plan to implementation. Their roles in the NDR through support of this position provide additional support for the Regional Resilience Plan funded under the NDR award.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$768,416.47	\$63,195,455.78
<b>Total Budget</b>	\$0.00	\$60,445,163.00
<b>Total Obligated</b>	(\$782,950.21)	\$59,662,212.79
<b>Total Funds Drawdown</b>	\$4,516,883.25	\$31,474,396.38
<b>Program Funds Drawdown</b>	\$4,516,883.25	\$31,474,396.38
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$922,908.21	\$32,404,604.59
<b>HUD Identified Most Impacted and Distressed</b>	\$767,733.01	\$21,474,078.67
<b>Other Funds</b>	\$ 768,416.47	\$ 2,750,292.78
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 768,416.47	\$ 2,750,292.78



## Funds Expended

Overall	This Period	To Date
Shelby County Government2	\$ 922,908.21	\$ 32,404,604.59
<b>Other Funds:</b>		
Overall	This Period	To Date
Non-Matching Funds	\$ 768,416.47	\$ 2,750,292.78
City of Memphis Public Works	\$ 279,510.00	\$ 1,646,072.62
Shelby County Government	\$ 488,906.47	\$ 1,104,220.16

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	75.56%	37.54%
Overall Benefit Amount	\$28,223,082.50	\$42,652,669.04	\$21,189,506.20
Minimum Supporting Leverage	\$44,870,179.00	\$44,870,179.00	\$ .00
Minimum Direct Leverage	\$35,600,000.00	\$38,850,000.00	\$768,416.47
Limit on Public Services	\$9,066,774.45	\$ .00	\$ .00
Limit on Admin/Planning	\$12,089,032.60	\$3,998,998.00	\$3,795,430.24
Limit on Admin	\$ .00	\$2,071,978.20	\$1,868,410.44
Most Impacted and Distressed	\$60,445,163.00	\$17,191,198.00	\$21,474,078.67

## Overall Progress Narrative:

2-NDR is under contract and the groundbreaking is scheduled for May 13th. Staff anticipates a 540 day contract to completion. This project will expend funds from 2-NDR-01, 2-NDR-02, and 2-NDR-03. Staff is preparing an action plan amendment to transfer 2-NDR-04 funds to 2-NDR-02 for construction. The City of Memphis has provided an additional \$5M so that the scope of 2-NDR would not have to be reduced. 3-NDR-01 has been bid and the contract is going before the County Commission for execution in May. Contract length is 180 days. 3-NDR-02, 3-NDR-03, and 3-NDR-04 grant funds have been expended. Direct Leverage funds are now funding the projects to their completion dates of June 30th and July 31st. Ribbon cuttings for both projects are anticipated for the week of June 24th and July 15th. 3-NDR-07 has multiple phases associated with the activity number. Wolf River Greenway Phase 8 is complete, Wolf River Phase 10A is estimated to be complete within the next 60 days for an anticipated June 30th completion date. Wolf River Greenway Phase 6 is now under construction and is a month into the 365 day contract. Wolf River Greenway Phase 7 is currently scheduled to be cancelled as there is not enough funding available in the 3-NDR-07 activity to construct. However, grant staff will bid the project in hopes of future funding opportunities either through outside sources or through NDR funding surplus from other activities. The Big Creek project or 4-NDR also has multiple phases. Area 1, Phase A and B are complete. Phases A and B represent the majority of the earthwork required for flood mitigation. Area 1, Phase D is also complete and this phase represents levee improvements as well as a levee retention wall. 4-NDR-02 has been the main funding source for Area 1 thus far. 4-NDR-03, 4-NDR-04, and 4-NDR-05 represents Area 1, Phase C, which is the recreational and amenity portion of the Big Creek project. The project was sent out to bid last week. Area 2, Phase A represents levee wall improvements and large pumping stations for community flood protection. The project is estimated to be complete within the next 90 days. Area 2, Phase B is a share the road trail system that is funded through Direct Leverage and is anticipated to go under construction by fall of 2024. Area 3, Phase A represents levee improvements that will protect the navy base in Millington, TN. The project is currently underway with a 270 day contract. Area 3, Phase B includes road and levee improvements for the Sledge Road area. The improvements will reduce flood risk for the Sledge Road residents.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1 - NDR, Regional Resilience Plan - NDR	\$0.00	\$1,927,019.80	\$1,927,019.80
2 - NDR, South Cypress Creek Watershed & Neighborhood	\$36,665.12	\$8,988,097.00	\$2,369,682.54
3 - NDR, Wolf River Wetland & Restoration Greenway -	\$33,857.20	\$18,260,842.00	\$10,073,178.02
4 - NDR, Big Creek Wetland & Recreation Area - NDR	\$4,375,282.40	\$29,197,226.00	\$15,236,105.58
5 - NDR, Administration - NDR	\$71,078.53	\$2,071,978.20	\$1,868,410.44
6 - LTC, Long Term Commitments - LTC	\$0.00	\$0.00	\$0.00
7 - SL, Supporting Leverage - SL	\$0.00	\$0.00	\$0.00
8 - OV, Outcome Values - OV	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



# Activities

**Project # / 2 - NDR / South Cypress Creek Watershed & Neighborhood**



# Grantee Activity Number: 2 - NDR - 01

## Activity Title: Infrastructure

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

2 - NDR

**Projected Start Date:**

09/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

South Cypress Creek Watershed & Neighborhood

**Projected End Date:**

06/15/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Shelby County Government2

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$1,320,500.00

**Total Budget**

\$0.00 \$1,320,500.00

**Total Obligated**

\$0.00 \$1,320,500.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Shelby County Government2

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

Actual Construction of the South Cypress Neighborhood Development Infrastructure Projects including reuse of repurposed vacant lots, community gardens, bidding, contract approval, and construction within the community.

**Location Description:**

South Cypress Creek Watershed in Southwest Memphis, Tennessee  
35.059753, -90.091317

**Activity Progress Narrative:**

2-NDR-01, 2-NDR-02, and 2-NDR-03 have been combined under one contract to meet the activity objectives. The contract for the flood mitigation improvements was approved by the County Commission during Q1 2024. Groundbreaking ceremony has been scheduled for early May 2024 with construction to commence in late May 2024. The contract is a 547 day contract.

**Accomplishments Performance Measures****This Report Period****Total****Cumulative Actual Total / Expected****Total**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 2 - NDR - 02

### Activity Title: Flood Mitigation/Stormwater

**Activity Type:**

Dike/dam/stream-river bank repairs

**Project Number:**

2 - NDR

**Projected Start Date:**

09/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

South Cypress Creek Watershed & Neighborhood

**Projected End Date:**

09/30/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$2,038,736.00

**Total Budget**

\$0.00 \$2,038,736.00

**Total Obligated**

\$0.00 \$2,038,736.00

**Total Funds Drawdown**

(\$14,600.00) \$27,900.00

**Program Funds Drawdown**

(\$14,600.00) \$27,900.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$42,500.00

Shelby County Government2

\$0.00 \$42,500.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

Actual Construction of the South Cypress Watershed and Neighborhood Development Project including bidding, contract approval, and construction within the community.

**Location Description:**

South Cypress Creek Watershed in Southwest Memphis, Tennessee  
35.059753, -90.091317

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear miles of Public	0	0/1





## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	<b>Amount</b>
City of Memphis Public Works	\$1,500,000.00
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 2 - NDR - 04

### Activity Title: Property Acquisitions

**Activity Type:**

Acquisition - general

**Project Number:**

2 - NDR

**Projected Start Date:**

11/15/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

South Cypress Creek Watershed & Neighborhood

**Projected End Date:**

06/28/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

Overall	Jan 1 thru Mar 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,901,678.00
<b>Total Budget</b>	\$0.00	\$1,901,678.00
<b>Total Obligated</b>	\$0.00	\$1,901,678.00
<b>Total Funds Drawdown</b>	\$14,600.00	\$622,485.92
<b>Program Funds Drawdown</b>	\$14,600.00	\$622,485.92
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$615,185.92
Shelby County Government2	\$0.00	\$615,185.92
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Voluntary acquisition of property which will be permanently returned to floodway/wetland as part of the overall resilience project.

**Location Description:**

South Cypress Creek Watershed in Southwest Memphis, Tennessee  
35.059753, -90.091317

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Parcels acquired</b>	0	14/14
<b>Total acquisition compensation</b>	0	398325/19016



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 2 - NDR - 06

### Activity Title: Engineering and Testing

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

2 - NDR

**Projected Start Date:**

03/30/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

South Cypress Creek Watershed & Neighborhood

**Projected End Date:**

09/30/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

Overall	Jan 1 thru Mar 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,764,683.00
<b>Total Budget</b>	\$0.00	\$1,764,683.00
<b>Total Obligated</b>	\$0.00	\$1,764,683.00
<b>Total Funds Drawdown</b>	\$36,665.12	\$1,719,296.62
<b>Program Funds Drawdown</b>	\$36,665.12	\$1,719,296.62
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,719,296.62
Shelby County Government2	\$0.00	\$1,719,296.62
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$36,665.12

**Activity Description:**

Development of environmental review, architectural and engineering designs and costs associated with overall design and implementation.

**Location Description:**

Funds will be used to design the Cypress Creek Prject within the City of Memphis in Southwest Memphis, Tennessee. 35.059753, -90.091317

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Acres wetlands</b>	0	9/15



### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 3 - NDR / Wolf River Wetland & Restoration Greenway - NDR**



## Grantee Activity Number: 3 - NDR -01

### Activity Title: Orchi Road Complete Street - Infrastructure & Cons

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

3 - NDR

**Projected Start Date:**

04/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Wolf River Wetland & Restoration Greenway - NDR

**Projected End Date:**

09/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

Overall	Jan 1 thru Mar 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	(\$680,090.17)	\$471,458.83
<b>Total Budget</b>	(\$680,090.17)	\$471,458.83
<b>Total Obligated</b>	(\$680,090.17)	\$471,458.83
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Shelby County Government2	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Reconstruction of Orchi Road to prevent future flooding of the are and to link low income residents with the greenway and parks being developed under this project

**Location Description:**

Wolf River Watershed between Kennedy Park on the East and Rodney Baber Park on the West  
35.177991, -89.937286

**Activity Progress Narrative:**

3-NDR-01 activity number overall budget was reduced by \$680,090.17 in order to accomadate the continued rise in construction costs of 3-NDR-02 and 3-NDR-03. The City of Memphis, Housing and Community Development is supplementing the activity with an additional \$266,000.00 of funding. The Orchi Road activity was bin in Q1 2024 and was awarded to VuCon, Inc. for \$702,341.74. Grant staff will be presenting the contract to Shelby County Commission late May 2024 for approval.

**Accomplishments Performance Measures**

**This Report Period**  
**Total**

**Cumulative Actual Total / Expected**  
**Total**



# of Linear feet of Public	0	0/1000
# of Linear miles of Public	0	0/2

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 3 - NDR -02

### Activity Title: Rodney Baber Park - Infrastructure & Construction

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

3 - NDR

**Projected Start Date:**

03/31/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Wolf River Wetland & Restoration Greenway - NDR

**Projected End Date:**

07/31/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Shelby County Government2

Overall	Jan 1 thru Mar 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$782,950.21	\$2,583,995.21
<b>Total Budget</b>	\$782,950.21	\$2,583,995.21
<b>Total Obligated</b>	\$0.00	\$1,801,045.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,801,045.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,801,045.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,801,045.00
Shelby County Government2	\$0.00	\$1,801,045.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,801,045.00

**Activity Description:**

Reconstruction of Rodney Baber Park to create a more resilient park that links the Wolf River greenway, Kennedy Park and the Orchi Road activities.

**Location Description:**

Wolf River Watershed between Kennedy Park on the East and Rodney Baber Park on the West  
35.196180, -89.987756

**Activity Progress Narrative:**

The following activity numbers 3-NDR-02, 3-NDR-03, and 3-NDR-04 were all combined for purposes of bidding and construction. 3-NDR-02 and 3-NDR-04 federal funding has been exhausted. Direct leverage sources are now engaged for funding. The activity numbers are currently under construction. At the end of the quarter most all of the infrastructure has been constructed including the large playground, large farmers market awning, and restroom facilities. The final layer of asphalt, tree plantings, irrigation, and sod installation is now underway. The Rodney Baber and Kennedy Park construction is anticipated to be complete by June 30th, 2024. 3-NDR-02 received \$782,950.21 from 3-NDR-01 in order to complete the Baber/Kennedy contract with Precise Contracting.





## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	2/2
# of Linear feet of green public	500	2500/2500
# of public facilities	0	1/1

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

	Amount
City of Memphis Public Works	\$1,500,000.00
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 3 - NDR -03

### Activity Title: Kennedy Park - Infrastructure & Construction

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

3 - NDR

**Projected Start Date:**

04/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Wolf River Wetland & Restoration Greenway - NDR

**Projected End Date:**

09/30/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Shelby County Government2

Overall	Jan 1 thru Mar 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$436,586.00
<b>Total Budget</b>	\$0.00	\$436,586.00
<b>Total Obligated</b>	\$0.00	\$436,586.00
<b>Total Funds Drawdown</b>	\$32,783.67	\$403,674.41
<b>Program Funds Drawdown</b>	\$32,783.67	\$403,674.41
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$32,911.59	\$436,586.00
Shelby County Government2	\$32,911.59	\$436,586.00
<b>Most Impacted and Distressed Expended</b>	\$32,911.59	\$436,586.00

**Activity Description:**

Reconstruction of Kennedy Park to create a more resilient park that links the Wolf River greenway, Rodney Baber Park and the Orchi Road activities

**Location Description:**

Wolf River Watershed between Kennedy Park on the East and Rodney Baber Park on the West  
35.198212, -89.910189

**Activity Progress Narrative:**

The following activity numbers 3-NDR-02 and 3-NDR-04 were all combined for purposes of bidding and construction. 3-NDR-02 and 3-NDR-04 federal funding has been exhausted. Direct leverage sources are now engaged for funding. The activity numbers are currently under construction. At the end of the quarter most all of the infrastructure has been constructed including the large playground, large farmers market awning, and restroom facilities. The final layer of asphalt, tree plantings, irrigation, and sod installation is now underway. The Rodney Baber and Kennedy Park construction is anticipated to be complete by June 30th, 2024. 3-NDR-02 received \$782,950.21 from 3-NDR-01 in order to complete the Baber/Kennedy contract with Precise Contracting.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of green public	500	1000/1000
# of public facilities	0	1/1
# of Section 3 Labor Hours	337	337/0
# of Targeted Section 3 Labor	70	70/0
# of Total Labor Hours	70	70/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
City of Memphis Public Works	\$1,000,000.00
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 3 - NDR -04

### Activity Title: Park Earthwork/Utilities/Demolition

#### Activity Type:

Acquisition, construction, reconstruction of public facilities

#### Project Number:

3 - NDR

#### Projected Start Date:

04/01/2019

#### Benefit Type:

Area ( Census )

#### National Objective:

Low/Mod

#### Activity Status:

Completed

#### Project Title:

Wolf River Wetland & Restoration Greenway - NDR

#### Projected End Date:

09/30/2023

#### Completed Activity Actual End Date:

#### Responsible Organization:

Shelby County Government2

#### Overall

	Jan 1 thru Mar 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,929,985.00
<b>Total Budget</b>	\$0.00	\$3,929,985.00
<b>Total Obligated</b>	\$0.00	\$3,929,985.00
<b>Total Funds Drawdown</b>	(\$0.07)	\$3,929,984.93
<b>Program Funds Drawdown</b>	(\$0.07)	\$3,929,984.93
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$3,929,985.00
Shelby County Government2	\$0.00	\$3,929,985.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

#### Activity Description:

Reconstruction of the restoration area associated with the Wolf River Wetland and Restoration Greenway project.

#### Location Description:

Wolf River Watershed between Kennedy Park on the East and Rodney Baber Park on the West  
35.196180, -89.987756 to 35.198212, -89.910189

#### Activity Progress Narrative:

#### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Acres wetlands</b>	0	10/5

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 3 - NDR -05

### Activity Title: Engineering and Testing

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

3 - NDR

**Projected Start Date:**

04/01/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Wolf River Wetland & Restoration Greenway - NDR

**Projected End Date:**

09/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2024 To Date**

(\$102,860.04) \$1,838,816.96

**Total Budget**

(\$102,860.04) \$1,838,816.96

**Total Obligated**

(\$102,860.04) \$1,838,816.96

**Total Funds Drawdown**

\$112,823.68 \$1,812,967.29

**Program Funds Drawdown**

\$112,823.68 \$1,812,967.29

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$11,150.40 \$1,711,294.01

Shelby County Government2

\$11,150.40 \$1,711,294.01

**Most Impacted and Distressed Expended**

\$0.00 \$1,700,143.61

**Activity Description:**

Development of environmental review, architectural and engineering design and costs associated with overall design and implementation of the Wolf River Wetland and Restoration Greenway project.

**Location Description:**

Wolf River Watershed between Kennedy Park on the East and Rodney Baber Park on the West  
35.196180, -89.987756, 35.198212, -89.910189, from 35.196180, -89.987756 to 35.198212, -89.910189 and 35.177991, -89.937286

**Activity Progress Narrative:**

ACOT and Associates continues to provide CE&I services as Wolf River Kennedy and Baber Parks are nearing completion. Memphis Light, Gas, and Water began to move utilities in place for service.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

City of Memphis Public Works

**Amount**

\$250,000.00

Total Other Funding Sources

\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:**

None



## Grantee Activity Number: 3 - NDR -06

### Activity Title: Property Acquisition

**Activity Type:**

Acquisition - general

**Project Number:**

3 - NDR

**Projected Start Date:**

03/07/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Cancelled

**Project Title:**

Wolf River Wetland & Restoration Greenway - NDR

**Projected End Date:**

09/10/2020

**Completed Activity Actual End Date:****Responsible Organization:**

Shelby County Government2

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00

\$0.00

**Total Budget**

\$0.00

\$0.00

**Total Obligated**

\$0.00

\$0.00

**Total Funds Drawdown**

\$0.00

\$0.00

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

Shelby County Government2

\$0.00

\$0.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

Original Description: Voluntary purchase of property easements along the Wolf River Greenway all for the development of trailways along the Wolf River Greenway and Restoration Project which links Kennedy Park, Rodney Baber Park, and Orchi Road.

Reason for Cancellation of Activity: This activity was planned to acquire property easements along the Wolf River Greenway. We are not requiring any purchases of property for Rodney Baber. Therefore, this activity was cancelled on September 11, 2020.

**Location Description:**

Wolf River Watershed between Kennedy Park on the East and Rodney Baber Park on the West  
35.198212, -89.910189

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	0	0/0
Total acquisition compensation	0	0/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

## Grantee Activity Number: 3 - NDR -07

### Activity Title: Wolf River Greenway - Infrastructure & Constructio

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

3 - NDR

**Projected Start Date:**

09/01/2017

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Wolf River Wetland & Restoration Greenway - NDR

**Projected End Date:**

09/30/2025

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$9,000,000.00

**Total Budget**

\$0.00 \$9,000,000.00

**Total Obligated**

\$0.00 \$9,000,000.00

**Total Funds Drawdown**

(\$111,750.08) \$2,125,506.39

**Program Funds Drawdown**

(\$111,750.08) \$2,125,506.39

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$135,874.80 \$2,374,204.80

Shelby County Government2

\$135,874.80 \$2,374,204.80

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

Construction of the Wolf River Greenway Trail system in conjunction with this project and as outlined in the Regional Greenprint.

**Location Description:**

Wolf River Watershed between Kennedy Park on the East and Rodney Baber Park on the West  
35.196180, -89.987756 to 35.198212, -89.910189

**Activity Progress Narrative:**

Phase 10A has been delayed over two years due to disputes with contractor, VictorHall. Grant staff is pleased that work started again during the quarter. The majority of Phase 10A is now complete. There is a section of boardwalk that is under construction and should be complete by the end of June 2024. Once the boardwalk is complete, Phase 10A of the Wolf River Greenway will be complete.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

Wolf River Conservancy

**Amount**

\$31,500,000.00

Total Other Funding Sources

\$0.00

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents:

None

**Project # / 4 - NDR / Big Creek Wetland & Recreation Area - NDR**



## Grantee Activity Number: 4 - NDR - 01

### Activity Title: Land Aquisition

**Activity Type:**

Acquisition - general

**Project Number:**

4 - NDR

**Projected Start Date:**

09/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Big Creek Wetland & Recreation Area - NDR

**Projected End Date:**

12/15/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

Overall	Jan 1 thru Mar 31, 2024	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$640,000.00
<b>Total Budget</b>	\$0.00	\$640,000.00
<b>Total Obligated</b>	\$0.00	\$640,000.00
<b>Total Funds Drawdown</b>	\$5,518.00	\$339,698.50
<b>Program Funds Drawdown</b>	\$5,518.00	\$339,698.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,150.00	\$347,848.50
Shelby County Government2	\$8,150.00	\$347,848.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Voluntary acquisition of property which will be permanently returned to floodway/wetland as part of the overall resilience project.

**Location Description:**

Big Creek Watershed in Millington, TN from the Naval Support Activity Base on the East along Paul Barrett Parkway to Highway 51 on the West  
 Located around 35.198212, -89.910189

**Activity Progress Narrative:**

Quarter 1 of 2024 saw the succesful completion of parcel and right-of-way aquisition program for the entirety of the Big Creek project. The final invoice by Welch Reality was paid and grant staff anticipates closing the activity number within the next quarter. The remaining balance for the activity number will be transferred to activity 5-NDR-01.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**



<b># of Parcels acquired</b>	0	20/15
<b>Total acquisition compensation</b>	0	567599/64000

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

	<b>Amount</b>
Shelby County Government	\$1,000,000.00
Total Other Funding Sources	\$0.00

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 4 - NDR - 02

### Activity Title: Overbank Excavation

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

4 - NDR

**Projected Start Date:**

09/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Big Creek Wetland & Recreation Area - NDR

**Projected End Date:**

09/30/2025

**Completed Activity Actual End Date:****Responsible Organization:**

Shelby County Government2

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$17,191,198.00

**Total Budget**

\$0.00 \$17,191,198.00

**Total Obligated**

\$0.00 \$17,191,198.00

**Total Funds Drawdown**

\$4,222,944.77 \$11,182,098.85

**Program Funds Drawdown**

\$4,222,944.77 \$11,182,098.85

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$549,774.90 \$11,731,873.75

Shelby County Government2

\$549,774.90 \$11,731,873.75

**Most Impacted and Distressed Expended**

\$549,774.90 \$11,731,873.75

**Activity Description:**

Construction of the Big Creek Wetland & Recreation Area Designing and constructing flood mitigation and water quality projects such as ponds, retention basins, terraces, community gardens and park amenities. This is excavation to provide floodway for protection of the area North of Big Creek.

**Location Description:**

Northern portion of Big Creek Watershed in Millington, TN from the Naval Support Activity Base on the East along Paul Barrett Parkway to Highway 51 on the West  
35.198212, -89.910189

**Activity Progress Narrative:**

Big Creek Area 1, Phase A, B, and D were officially completed. Big Creek Area 1, Phase C (Recreation Amenities) bid package was completed. Advertisement for Area 1, Phase C is expected early Q2 2024. Area 2, Phase A known as the Shady Oak Pump Station is nearing completion. The large pumps were installed in March 2024. Staff estimates the phase to be complete by June 2024. Area 2, Phase B, also known as the Jones-Boyd Road Trail is still under design consideration with the City of Millington and Tennessee Department of Transportation as partners. Area 3, Phase A is ready for construction. The contract with Precise has been signed by all parties. The Naval Support Mid-South Navy Base staff has provided an estimated license agreement for base access to be ready by April 2024. Area 3, Phase B bid packet has been completed and expected advertisement dates are for Q2 2024.



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Acres wetlands	400	500/500
# of Section 3 Labor Hours	150	150/0
# of Targeted Section 3 Labor	75	75/0
# of Total Labor Hours	500	500/0

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

	Amount
Shelby County Government	\$2,000,000.00
Total Other Funding Sources	\$0.00

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: 4 - NDR - 03

### Activity Title: Recreational Facilities

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

4 - NDR

**Projected Start Date:**

09/01/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Big Creek Wetland & Recreation Area - NDR

**Projected End Date:**

09/30/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$5,236,797.00

**Total Budget**

\$0.00 \$5,236,797.00

**Total Obligated**

\$0.00 \$5,236,797.00

**Total Funds Drawdown**

\$0.00 \$0.00

**Program Funds Drawdown**

\$0.00 \$0.00

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$0.00 \$0.00

Shelby County Government2

\$0.00 \$0.00

**Most Impacted and Distressed Expended**

\$0.00 \$0.00

**Activity Description:**

Construction recreational facilities associated within the Big Creek project along the Big Creek Floodway.

**Location Description:**

Big Creek Watershed in Millington, TN from the Naval Support Activity Base on the East along Paul Barrett Parkway to Highway 51 on the West.  
35.198212, -89.910189

**Activity Progress Narrative:**

Activity 4-NDR-03, 4-NDR-04, and 4-NDR-05 have been combined under a single bid to accomplish activity goals and metrics. Now that Area 1, Phase A and B of the Big Creek project is considered complete, Area 1, Phase C is ready to be bid. The project managers, design team, and grant staff have been preparing bid documents throughout Q1 2024 to prepare for advertisement anticipated in early Q2 2024.

**Accomplishments Performance Measures**

**This Report Period  
Total**

**Cumulative Actual Total / Expected  
Total**





<b># of buildings (non-residential)</b>	0	0/1
<b># of Linear feet of Public</b>	0	0/3
<b># of Linear miles of Public</b>	0	0/4

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



## Grantee Activity Number: 4 - NDR - 06

### Activity Title: Engineering for Floodway design and landscape arch

**Activity Type:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

4 - NDR

**Projected Start Date:**

12/31/2016

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Big Creek Wetland & Recreation Area - NDR

**Projected End Date:**

09/30/2023

**Completed Activity Actual End Date:****Responsible Organization:**

Shelby County Government2

**Overall****Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$4,051,204.00

**Total Budget**

\$0.00 \$4,051,204.00

**Total Obligated**

\$0.00 \$4,051,204.00

**Total Funds Drawdown**

\$146,819.63 \$3,714,308.23

**Program Funds Drawdown**

\$146,819.63 \$3,714,308.23

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$90,424.97 \$3,804,733.20

Shelby County Government2

\$90,424.97 \$3,804,733.20

**Most Impacted and Distressed Expended**

\$90,424.97 \$3,804,733.20

**Activity Description:**

Architect/Engineering and testing for design of the overbank excavation, flood mitigation and recreational facilities.

**Location Description:**

Northern portion of Big Creek Watershed in Millington, TN from the Naval Support Activity Base on the East along Paul Barrett Parkway to Highway 51 on the West.

35.198212, -89.910189

**Activity Progress Narrative:**

EnSafe has continued to provide construction, engineering, and inspection services for all phases of Big Creek. EnSafe provides monthly inspection reports and hosts monthly construction meetings. Barge Design continues to provide engineering technical assistance and design services for all phases. EnSafe has provided closeout services for Big Creek Area 1 Phases A, B, and D. EnSafe continues to monitor Area 2, Phase A and Area 3, Phase A. Barge Design has successfully prepared bid packages for Area 1, Phase C and Area 3, Phase B. Those projects were delayed slightly but are now on track to be advertised in April/May 2024. Barge Design has also completed the design for the sign and marker package for all of the 4-NDR activity.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Acres wetlands	400	500/500
# of buildings (non-residential)	0	0/1
# of Linear miles of Public	0	0/4
# of public facilities	0	0/3

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 5 - NDR / Administration - NDR**

## Grantee Activity Number: 5 - NDR - 01

### Activity Title: Program Administration

**Activity Type:**

Administration

**Project Number:**

5 - NDR

**Projected Start Date:**

02/28/2017

**Benefit Type:**

N/A

**National Objective:**

NA

**Activity Status:**

Under Way

**Project Title:**

Administration - NDR

**Projected End Date:**

09/30/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Shelby County Government2

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$2,071,978.20

**Total Budget**

\$0.00 \$2,071,978.20

**Total Obligated**

\$0.00 \$2,071,978.20

**Total Funds Drawdown**

\$71,078.53 \$1,868,410.44

**Program Funds Drawdown**

\$71,078.53 \$1,868,410.44

**Program Income Drawdown**

\$0.00 \$0.00

**Program Income Received**

\$0.00 \$0.00

**Total Funds Expended**

\$94,621.55 \$1,963,031.99

Shelby County Government2

\$94,621.55 \$1,963,031.99

**Most Impacted and Distressed Expended**

\$94,621.55 \$1,963,031.99

**Activity Description:**

Grant Administration by Shelby County, Tennessee staff and consultants.

**Location Description:**

Shelby County Division of Planning and Development

**Activity Progress Narrative:**

The City of Memphis and Shelby County, Office of Sustainability and Resilience (OSR) staff continues to support project managers with grant implementation and monitoring. OSR staff hosts weekly meetings with all project personnel to review and manage grant activities. OSR staff provides financial oversight and management of grant documentation

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

